



ICAO

International Civil Aviation Organization
North American, Central American and Caribbean Office

INFORMATION PAPER

MEVA/TMG/28 — WP/13
22/05/14

**Twenty-eighth MEVA Technical Management Group (MEVA/TMG/28)
Miami, United States, 26 to 30 May 2014**

Agenda Item 10 MEVA III Implementation: Implementation Schedule

MEVA III IMPLEMENTATION SCHEDULE

(Presented by Comsoft: Markus Siefert/Victor Pabon)

EXECUTIVE SUMMARY

According to the request of MEVA III TF, COMSOFT prepared a tentative Implementation Schedule for the MEVA TMG/28 to get an overview of timelines related to the overall MEVA III network implementation. The main focus is related to the transition from MEVA II to MEVA III, in order to coordinate the necessary actions with the MEVA II Service Provider.

References:

- Project Schedule Plan (PSP)

1. Introduction

1.1 With reference to COMSOFT's response on ICAO's Tender ST-22501390, COMSOFT prepared a dedicated Project Schedule Plan (PSP) in order to handle the overall Project Implementation within the required time frame – within 6 months from the date of contract signature.

2. Project Implementation

2.1 As a reasonable implementation time approx. 6 months can be considered after the initial start of contract. This time plan is based on the fact, that COMSOFT has long time experience in carrying out large projects.

2.2 The installation schedule can be broken down as follows:

- **Pre-Installation Preparations**
 - Procurement of equipment
 - Planning of installation
 - Final design and implementation documentation
 - Installation process planning together with MEVA III Member States

- **Installation**
 - Installation of new components on-site
 - Initial system testing
 - Documentation

- **Post-Installation Tests**
 - Final system tests
 - Parameter and system tuning
 - Final Documentation

- **Handover/Acceptance**

3. Tentative Start Date

3.1 According to the requirements of the Sealed Tender ST-22501390, the Project Schedule Plan becomes valid after contract signature with all involved MEVA III Member States. Based on the request of MEVA III TF to identify the time frame for the transition from MEVA II to MEVA III, COMSOFT and MEVA III TF agreed a possible tentative start date, based on the fact that all contracts will be signed by 31 July 2014.

3.2 This results into the following tentative Project Schedule Plan, which identifies the overall Project Implementation and each individual phase.

| MEVA III - Project Plan | | | | | |
|-------------------------|---|----------------|-------------------|-------------------|----------------|
| ID | Task Name | Duration | Start | Finish | Resource Names |
| 1 | Project MEVA III | 137 dys | 31 Jul '14 | 06 Feb '15 | |
| 2 | Signature of Contract | 1 dy | 31 Jul '14 | 31 Jul '14 | CSS/TMG |
| 3 | Preparation of System Design Document (SDD) | 30 dys | 01 Aug '14 | 11 Sep '14 | CSS/TMG |
| 4 | Preparation of Transition Plan | 30 dys | 01 Aug '14 | 11 Sep '14 | CSS |
| 5 | Document Approval by TMG | 5 dys | 12 Sep '14 | 18 Sep '14 | TMG |
| 6 | Site Surveys | 14 dys | 31 Jul '14 | 20 Aug '14 | CSS |
| 7 | Already done during Tender process | 0 dys | 31 Jul '14 | 31 Jul '14 | |
| 8 | Altanta (Master) | 0 dys | 31 Jul '14 | 31 Jul '14 | Team #1 |
| 9 | Aruba | 0 dys | 31 Jul '14 | 31 Jul '14 | Team #2 |
| 10 | Curaçao | 0 dys | 31 Jul '14 | 31 Jul '14 | Team #2 |
| 11 | Cuba | 0 dys | 31 Jul '14 | 31 Jul '14 | Team #1 |
| 12 | Miami | 0 dys | 31 Jul '14 | 31 Jul '14 | Team #3 |
| 13 | Bogota | 0 dys | 31 Jul '14 | 31 Jul '14 | Team #4 |
| 14 | COCESNA (Honduras/Tegucigalpa) | 0 dys | 31 Jul '14 | 31 Jul '14 | Team #5 |
| 15 | Site Survey Remain | 8 dys | 11 Aug '14 | 20 Aug '14 | |
| 16 | Bahamas (Nassau) | 2 dys | 11 Aug '14 | 12 Aug '14 | Team #1 |
| 17 | Bahamas (Freeport) | 2 dys | 13 Aug '14 | 14 Aug '14 | Team #1 |
| 18 | Dominican Republic (Santo Domingo) | 2 dys | 15 Aug '14 | 18 Aug '14 | Team #1 |
| 19 | Haiti (Port au Prince) | 2 dys | 19 Aug '14 | 20 Aug '14 | Team #1 |
| 20 | Jamaica (Kingston) | 2 dys | 11 Aug '14 | 12 Aug '14 | Team #2 |
| 21 | St. Maarten (Philipsburg) | 2 dys | 13 Aug '14 | 14 Aug '14 | Team #2 |
| 22 | Caiman Islands (Georgetown) | 2 dys | 15 Aug '14 | 18 Aug '14 | Team #2 |
| 23 | Mexico (Merida) | 1 dy | 11 Aug '14 | 11 Aug '14 | Team #3 |
| 24 | Panama (Panama City) | 1 dy | 11 Aug '14 | 11 Aug '14 | Team #4 |
| 25 | Puerto Rico (San Juan) | 1 dy | 11 Aug '14 | 11 Aug '14 | Team #5 |
| 26 | Venezuela (Caracas) | 1 dy | 11 Aug '14 | 11 Aug '14 | Team #6 |
| 27 | Placement of Equipment Orders | 5 dys | 01 Aug '14 | 07 Aug '14 | CSS |
| 28 | Lead Time for Equipment Delivery | 50 dys | 08 Aug '14 | 16 Oct '14 | CSS |
| 29 | System Engineering | 19 dys | 19 Sep '14 | 15 Oct '14 | |
| 30 | System Design | 3 dys | 19 Sep '14 | 23 Sep '14 | CSS |
| 31 | Preparation Equipment Config. | 3 dys | 24 Sep '14 | 26 Sep '14 | CSS |
| 32 | Preparation of SAT Procedures | 3 dys | 29 Sep '14 | 01 Oct '14 | CSS |
| 33 | Preparation of FAT Procedures | 3 dys | 29 Sep '14 | 01 Oct '14 | CSS |
| 34 | Approval of SAT & FAT documents | 10 dys | 02 Oct '14 | 15 Oct '14 | TMG |
| 35 | FAT | 10 dys | 17 Oct '14 | 30 Oct '14 | |
| 36 | FAT, (preparation & executions) | 10 dys | 17 Oct '14 | 30 Oct '14 | |
| 37 | Delivery | 22 dys | 31 Oct '14 | 01 Dec '14 | |
| 38 | Equipment Shipping | 15 dys | 31 Oct '14 | 20 Nov '14 | CSS |
| 39 | Customs Clearing | 5 dys | 21 Nov '14 | 27 Nov '14 | CSS |
| 40 | Equipment Shipping to Sites | 2 dys | 28 Nov '14 | 01 Dec '14 | CSS |
| 41 | Installation | 29 dys | 02 Dec '14 | 09 Jan '15 | CSS |
| 42 | Altanta (Master) | 3,5 dys | 02 Dec '14 | 05 Dec '14 | Team #1 |
| 43 | Onsite Installation | 2 dys | 02 Dec '14 | 03 Dec '14 | Team #1 |
| 44 | OJT On the Job Training for Customer | 1 dy | 04 Dec '14 | 04 Dec '14 | Team #1/TMG |
| 45 | SAT | 0,5 dys | 05 Dec '14 | 05 Dec '14 | Team #1/TMG |
| 46 | Cuba | 5,5 dys | 05 Dec '14 | 12 Dec '14 | Team #1 |
| 47 | Onsite Installation | 2 dys | 05 Dec '14 | 09 Dec '14 | Team #1 |
| 48 | OJT On the Job Training for Customer | 1 dy | 09 Dec '14 | 10 Dec '14 | Team #1/TMG |
| 49 | SAT | 0,5 dys | 10 Dec '14 | 10 Dec '14 | Team #1/TMG |
| 50 | Travelling | 2 dys | 11 Dec '14 | 12 Dec '14 | Team #1 |
| 51 | Bahamas (Nassau) | 5,5 dys | 15 Dec '14 | 22 Dec '14 | Team #1 |
| 52 | Onsite Installation | 2 dys | 15 Dec '14 | 16 Dec '14 | Team #1 |
| 53 | OJT On the Job Training for Customer | 1 dy | 17 Dec '14 | 17 Dec '14 | Team #1/TMG |
| 54 | SAT | 0,5 dys | 18 Dec '14 | 18 Dec '14 | Team #1/TMG |
| 55 | Travelling | 2 dys | 18 Dec '14 | 22 Dec '14 | Team #1 |
| 56 | Bahamas (Freeport) | 5,5 dys | 22 Dec '14 | 29 Dec '14 | Team #1 |
| 57 | Onsite Installation | 2 dys | 22 Dec '14 | 24 Dec '14 | Team #1 |
| 58 | OJT On the Job Training for Customer | 1 dy | 24 Dec '14 | 25 Dec '14 | Team #1/TMG |
| 59 | SAT | 0,5 dys | 25 Dec '14 | 25 Dec '14 | Team #1/TMG |
| 60 | Travelling | 2 dys | 26 Dec '14 | 29 Dec '14 | Team #1 |
| 61 | Dominican Republic (Santo Domingo) | 5,5 dys | 30 Dec '14 | 06 Jan '15 | Team #1 |
| 62 | Onsite Installation | 2 dys | 30 Dec '14 | 31 Dec '14 | Team #1 |
| 63 | OJT On the Job Training for Customer | 1 dy | 01 Jan '15 | 01 Jan '15 | Team #1/TMG |
| 64 | SAT | 0,5 dys | 02 Jan '15 | 02 Jan '15 | Team #1/TMG |
| 65 | Travelling | 2 dys | 02 Jan '15 | 06 Jan '15 | Team #1 |
| 66 | Haiti (Port au Prince) | 3,5 dys | 06 Jan '15 | 09 Jan '15 | Team #1 |
| 67 | Onsite Installation | 2 dys | 06 Jan '15 | 08 Jan '15 | Team #1 |
| 68 | OJT On the Job Training for Customer | 1 dy | 08 Jan '15 | 09 Jan '15 | Team #1/TMG |
| 69 | SAT | 0,5 dys | 09 Jan '15 | 09 Jan '15 | Team #1/TMG |
| 70 | Aruba | 5,5 dys | 05 Dec '14 | 12 Dec '14 | Team #2 |
| 71 | Onsite Installation | 2 dys | 05 Dec '14 | 09 Dec '14 | Team #2 |
| 72 | OJT On the Job Training for Customer | 1 dy | 09 Dec '14 | 10 Dec '14 | Team #2/TMG |
| 73 | SAT | 0,5 dys | 10 Dec '14 | 10 Dec '14 | Team #2/TMG |

| MEVA III - Project Plan | | | | | |
|-------------------------|--|----------------|-------------------|-------------------|-----------------|
| ID | Task Name | Duration | Start | Finish | Resource Names |
| 74 | Travelling | 2 dys | 11 Dec '14 | 12 Dec '14 | Team #2 |
| 75 | Curaçao | 5,5 dys | 15 Dec '14 | 22 Dec '14 | Team #2 |
| 76 | Onsite Installation | 2 dys | 15 Dec '14 | 16 Dec '14 | Team #2 |
| 77 | OJT On the Job Training for Customer | 1 dy | 17 Dec '14 | 17 Dec '14 | Team #2/TMG |
| 78 | SAT | 0,5 dys | 18 Dec '14 | 18 Dec '14 | Team #2/TMG |
| 79 | Travelling | 2 dys | 18 Dec '14 | 22 Dec '14 | Team #2 |
| 80 | Jamaica (Kingston) | 5,5 dys | 22 Dec '14 | 29 Dec '14 | Team #2 |
| 81 | Onsite Installation | 2 dys | 22 Dec '14 | 24 Dec '14 | Team #2 |
| 82 | OJT On the Job Training for Customer | 1 dy | 24 Dec '14 | 25 Dec '14 | Team #2/TMG |
| 83 | SAT | 0,5 dys | 25 Dec '14 | 25 Dec '14 | Team #2/TMG |
| 84 | Travelling | 2 dys | 26 Dec '14 | 29 Dec '14 | Team #2 |
| 85 | St. Maarten (Philipsburg) | 5,5 dys | 30 Dec '14 | 06 Jan '15 | Team #2 |
| 86 | Onsite Installation | 2 dys | 30 Dec '14 | 31 Dec '14 | Team #2 |
| 87 | OJT On the Job Training for Customer | 1 dy | 01 Jan '15 | 01 Jan '15 | Team #2/TMG |
| 88 | SAT | 0,5 dys | 02 Jan '15 | 02 Jan '15 | Team #2/TMG |
| 89 | Travelling | 2 dys | 02 Jan '15 | 06 Jan '15 | Team #2 |
| 90 | Caiman Islands (Georgetown) | 3,5 dys | 06 Jan '15 | 09 Jan '15 | Team #2 |
| 91 | Onsite Installation | 2 dys | 06 Jan '15 | 08 Jan '15 | Team #2 |
| 92 | OJT On the Job Training for Customer | 1 dy | 08 Jan '15 | 09 Jan '15 | Team #2/TMG |
| 93 | SAT | 0,5 dys | 09 Jan '15 | 09 Jan '15 | Team #2/TMG |
| 94 | Miami | 3,5 dys | 05 Dec '14 | 10 Dec '14 | Team #3 |
| 95 | Onsite Installation | 2 dys | 05 Dec '14 | 09 Dec '14 | Team #3 |
| 96 | OJT On the Job Training for Customer | 1 dy | 09 Dec '14 | 10 Dec '14 | Team #3/TMG |
| 97 | SAT | 0,5 dys | 10 Dec '14 | 10 Dec '14 | Team #3/TMG |
| 98 | Bogota | 3,5 dys | 05 Dec '14 | 10 Dec '14 | Team #4 |
| 99 | Onsite Installation | 2 dys | 05 Dec '14 | 09 Dec '14 | Team #4 |
| 100 | OJT On the Job Training for Customer | 1 dy | 09 Dec '14 | 10 Dec '14 | Team #4/TMG |
| 101 | SAT | 0,5 dys | 10 Dec '14 | 10 Dec '14 | Team #4/TMG |
| 102 | COCESNA (Honduras/Tegucigalpa) | 3,5 dys | 05 Dec '14 | 10 Dec '14 | Team #5 |
| 103 | Onsite Installation | 2 dys | 05 Dec '14 | 09 Dec '14 | Team #5 |
| 104 | OJT On the Job Training for Customer | 1 dy | 09 Dec '14 | 10 Dec '14 | Team #6/TMG |
| 105 | SAT | 0,5 dys | 10 Dec '14 | 10 Dec '14 | Team #6/TMG |
| 106 | Mexico (Merida) | 3,5 dys | 05 Dec '14 | 10 Dec '14 | Team #7 |
| 107 | Onsite Installation | 2 dys | 05 Dec '14 | 09 Dec '14 | Team #7 |
| 108 | OJT On the Job Training for Customer | 1 dy | 09 Dec '14 | 10 Dec '14 | Team #7/TMG |
| 109 | SAT | 0,5 dys | 10 Dec '14 | 10 Dec '14 | Team #7/TMG |
| 110 | Panama (Panama City) | 3,5 dys | 05 Dec '14 | 10 Dec '14 | Team #8 |
| 111 | Onsite Installation | 2 dys | 05 Dec '14 | 09 Dec '14 | Team #8 |
| 112 | OJT On the Job Training for Customer | 1 dy | 09 Dec '14 | 10 Dec '14 | Team #8/TMG |
| 113 | SAT | 0,5 dys | 10 Dec '14 | 10 Dec '14 | Team #8/TMG |
| 114 | Puerto Rico (San Juan) | 3,5 dys | 05 Dec '14 | 10 Dec '14 | Team #9 |
| 115 | Onsite Installation | 2 dys | 05 Dec '14 | 09 Dec '14 | Team #9 |
| 116 | OJT On the Job Training for Customer | 1 dy | 09 Dec '14 | 10 Dec '14 | Team #9/TMG |
| 117 | SAT | 0,5 dys | 10 Dec '14 | 10 Dec '14 | Team #9/TMG |
| 118 | Venezuela (Caracas) | 3,5 dys | 05 Dec '14 | 10 Dec '14 | Team #10 |
| 119 | Onsite Installation | 2 dys | 05 Dec '14 | 09 Dec '14 | Team #10 |
| 120 | OJT On the Job Training for Customer | 1 dy | 09 Dec '14 | 10 Dec '14 | Team #10/TMG |
| 121 | SAT | 0,5 dys | 10 Dec '14 | 10 Dec '14 | Team #10/TMG |
| 122 | NAT (Network Acceptance Test) | 43 dys | 28 Nov '14 | 27 Jan '15 | CSS/TMG |
| 123 | Switch-over of active connections | 10 dys | 12 Jan '15 | 23 Jan '15 | TMG |
| 124 | Shut down of MEVA II | 1 dy | 26 Jan '15 | 26 Jan '15 | CSS/TMG |
| 125 | Switch to final modulation & coding of MEVA III | 1 dy | 27 Jan '15 | 27 Jan '15 | CSS |
| 126 | Start of Space Segment Contract | 1 dy | 28 Nov '14 | 28 Nov '14 | CSS |
| 127 | Start of Service Charges | 1 dy | 01 Dec '14 | 01 Dec '14 | TMG |
| 128 | General | 10 dys | 26 Jan '15 | 06 Feb '15 | CSS |
| 129 | As-built Documentation to Sites | 5 dys | 26 Jan '15 | 30 Jan '15 | CSS |
| 130 | Level 2/restauration Customer Trainings / date t | 5 dys | 02 Feb '15 | 06 Feb '15 | CSS/TMG |