

Appendix C

Status of Implimentataion of the regional CalibrationCenter

Action	Statuts of implementation	Period	Comments
Submission of the study on the calibration center to ASECNA DG	Done	Mars 2015	DG requested analysis to Direction of Security/Quality control (DCS)
Feedback from DCS	Done	May 2015	Agreement by the DG for the establishment of the center
Architectural data collection to build the calibration center	Done	September 2015	Assistance by the Laboratoire Nationale d'Etalonnage (LNE) of France
Finalization of the Decision for the establishment of the calibration center	Ongoing	October 2015 to March 2016	A working Group established in this regard
Provision of a microwave Test bed	Ongoing	July 2016	Call for Tenders in progress
Training of personnel on Network Analysers	Done	December 2015	4 members staff trained
Development of the building roadmap	Ongoing	March 2016	A working Group established in this regard
Expected end of the project	ongoing	Septembre 2016	