

APPENDIX K

AMHS INTERCONNECTION REQUIREMENT AND DATE OF IMPLEMENTATION IN THE SAT CENTERS

STATES	AMHS INTERCONNECTION REQUIREMENTS	DATE OF IMPLEMENTATION	COMMENTS
Angola	Brasil		
	Cote d'Ivoire		
	Ghana		
	South Africa		
Argentina	Brazil	Apr 2018	Final operational tests for AMHS interconnection between Brasilia and Ezeiza were successfully completed on 18 May 2016. Operational implementation 05/04/2018.
	South Africa	Jun 2019	Coordination began on December 2016. Interconnection implementation will be made through CAFSAT. Modernization of CAFSAT node Ezeiza is foreseen by the first semester of 2019.
	Uruguay	Jun 2018	Connectivity in Protocol P1 level between MTA Ezeiza – Montevideo. Operational test foreseen June 2018.
	SITA (Atlanta)	July 2018	Positive connectivity tests carried out. Operation foreseen December 2017.
Brazil (Brasilia)	Argentina	Apr 2018	Final operational tests for AMHS interconnection between Brasilia and Ezeiza were successfully completed on 18 May 2016. Operational implementation 05/04/2018.
	Spain	Dec 2017	Operations scheduled December 2017. AMHS circuit implemented through CAFSAT. To date in pre-operational phase. For beginning operations, Brasilia AMHS connection is expected - SITA(April 2018)
	United States	December 2018	Coordination began between Brazil and United States. Circuit implementation will be made through MEVAIII/REDDIGII.
	French Guiana	Dec 2018	Operation of an AMHS (CONSOFT) system is schedule by January 2018. AMHS interconnection scheduled October 2018.
	Senegal	Dec 2018	Coordination began between Brazil and Senegal (Dec 2016). Interconnection will be made through AFISNET satellite network which Brazilian node was installed in Recife.
	Sita (Atlanta)	July 2018	Successful operational and IP interoperability tests carried out in

STATES	AMHS INTERCONNECTION REQUIREMENTS	DATE OF IMPLEMENTATION	COMMENTS
			August 2017. Operation foreseen by July 2018
	Uruguay	Jun 2018	IP connectivity completed. (First week October 2016). IP Protocol tests successfully concluded the week of 28 Nov 2016 (30 Nov and 1 Dec). Positive operational tests made in August 2017 and commissioning in June 2018.
Cabo Verde	Senegal		
	Spain		
Côte d'Ivoire	Angola		
	Ghana		
	Brazil		
	Senegal		
French Guiana (France)	Brazil	Jun 2018	IP connectivity tests completed (first week October 2016) Protocol P1 successfully concluded the week of 28 November 2016 (30 November and 1 December). Positive operational test made on August 2017. Operations foreseen June 2018.
Ghana	Angola		
	Cote d'Ivoire		
Mauritania	Morocco		
	Senegal		
	Spain		
Morocco	Mauritania		
	Portugal		
	Spain		

STATES	AMHS INTERCONNECTION REQUIREMENTS	DATE OF IMPLEMENTATION	COMMENTS
Portugal	Morocco	May 2018	Operational since 17 May 2018
	Spain	September 2014	Operational since 4 September 2014
Senegal	Brazil		
	Cabo Verde		
	Cote d'Ivoire		
	Mauritania		
	Spain		
Spain	Cabo Verde		
	Mauritania		
	Morocco		
	Senegal		
South Africa	Angola		
	Argentina		
Trinidad & Tobago	Brazil		
Uruguay	Brazil	Dec 2018	French Guiana has scheduled for January 2018 the commissioning of an AMHS (CONSOFT) system. AMHS interconnection foreseen to begin October 2018.
	Argentina	Jun 2018	Positive P1 connectivity between Ezeiza and Montevideo achieved. Operational tests foreseen June 2017.
	French Guiana	Dec 2018	French Guiana has scheduled for January 2018 the commissioning of an AMHS (CONSOFT) system. AMHS interconnection scheduled since October 2018.
	Trinidad & Tobago	Dec 2018	New AMHS system started operations in Venezuela on 20 September 2017. Initial coordination done.

Green highlighted: AMHS interconnection operative