



COMSOFT

SatelliteServices

COMSOFT



Presentation Overview



- **Part I:**

Upcoming Events

- **Part I:**

WP/12

- **Part II:**

WP/13

- **Part III:**

WP/14

Upcoming Events

- December 15th – 16th 2014 > FAT in Germany
 - PSP plan: 12th – 15th December > shifted due to weekend involvement
- December 23th 2014 > Equipment Transportation to sites
 - PSP plan: 27th December > shifted to an earlier schedule due to forwarder closing at X-Mas / New Year
- SDD approval ?

Presentation Overview



- **Part I:**

Upcoming Events

- **Part I:**

WP/12

- **Part II:**

WP/13

- **Part III:**

WP/14

WP/12 – MEVA Transition Plan Matters

- COMSOFT has entered into telcons with SES in order to sort out sites which needs to be improved
 - Protocols were provided to MEVA-TMG
- As of today, SES informed to re-visit Cuba, San-Juan and Nassau to fix X-Pol problems due to claims from Intelsat
 - This leads into direct involvement of Implementation Plan
- Dominican Republic is not in an acceptable condition – no solution available today

Atlanta: This site is identified to be upgraded by higher power BUC – 40W to 60W during transition phase.

- COMSOFT is requesting, if a single chain is sufficient for the time being (transition phase)

Presentation Overview



- **Part I:**

Upcoming Events

- **Part I:**

WP/12

- **Part II:**

WP/13

- **Part III:**

WP/14

WP/13 – Implementation Plan Activities

MEVA TMG is expecting a revised Project Implementation Plan

- COMSOFT would like to await results on contractual negotiations, since there might be an impact
- As of today the actual Plan is still valid

Newcom will present on local partners.

Presentation Overview



- **Part I:**

Upcoming Events

- **Part I:**

WP/12

- **Part II:**

WP/13

- **Part III:**

WP/14

WP/14 - Maintenance Documents

MEVA-TMG is requesting additional documentation on

- Maintenance
- Operation
- Contingency

WP/14 - Maintenance Documents Cont. #1

Maintenance

- COMSOFT has spend some chapters in the SDD according to the maintenance activities and spare part logistics
 - Chapter 5.2 ff

The SDD contains similar informations as being available in the MEVA II network

WP/14 - Maintenance Documents Cont. #2

Operation

- COMSOFT has spend some chapters in the SDD according to the operation activities Chapter 5.1 ff and related SLA's

The SDD/SLA contains similar informations as being available in the MEVA II network

WP/14 - Maintenance Documents Cont. #3

Contingency

- COMSOFT has provided the contingency documents
 - VSAT-SDD_MEVA III_CP_Apendix A_V1.0
 - VSAT-SDD_MEVA III_CP_V1.0

WP/14 - Maintenance Documents Cont. #4

Missing documents

- Glossary
 - COMSOFT has to provide a revision
- SAT
- NAT
 - COMSOFT would like to await the FAT Germany results in order to have an agreed basement for further test. SAT / NAT will be adapted to accepted test from FAT.



COMSOFT

SatelliteServices

COMSOFT

Tel: +49 (0) 7062 / 91651 – 0

Fax: +49 (0) 7062 / 91651 – 99

www.comsoft-sat.com

Email: sales@comsoft-sat.com