

MID ROC Plan

<i>AMHS Plan for ROC in Jeddah and Bahrain</i>					
	Task	Timeframe	Assigned to	Champion	Status
<i>AMHS Intra-regional Trunk Connections</i>					
1	Establish Jeddah – Beirut IP Network.	Jul 2015	Saudi Lebanon	IM MS	Completed
2	Establish Bahrain – Beirut IP Network.	Feb 2016	Bahrain Lebanon	YH MS	Completed
3	Establish Cairo – Beirut IP Network.	July 2016	Egypt Lebanon	AF//MR MS	Completed
4	Establish Bahrain – Jeddah IP Network.	Mar 2016	Bahrain Saudi	IM YH	Completed
5	Perform the Interoperability test between Jeddah and Beirut COM Centers.	July 2015	Saudi Lebanon	IB MS	Completed
6	Perform the Interoperability test between Bahrain and Beirut COM Centers.	July 2016	Bahrain Lebanon	MS YH	Completed
7	Perform the Interoperability test between Cairo and Beirut COM Centers	July 2016	Egypt Lebanon	AF/TZ/MR MS/EK	Completed
8	Perform the Interoperability test between Bahrain and Jeddah COM Centers.	2020	Bahrain Saudi	YH IM	
9	Perform the Pre-operational test between Jeddah and Beirut COM Centers.	July 2015	Saudi Lebanon	IM MS	Completed
10	Perform the Pre-operational test between Bahrain and Beirut COM Centers.	July 2016	Bahrain Lebanon	YH MS	Completed
11	Perform the Pre-operational test between Cairo and Beirut COM Centers.	July 2016 March 2017	Egypt Lebanon	AF/ MR MS/EK	Completed
12	Perform the Pre-operational test between Bahrain and Saudi COM Centers.	2020	Bahrain Saudi	YH IM	
13	Place the AMHS link into operation between Jeddah and Beirut COM centers, and updating the Routing tables.	July 2015	Saudi Lebanon MID AMC	IM MS/EK MN	Completed July, 2015
14	Place the AMHS link into operation between Bahrain and Beirut COM centers, and updating the Routing tables.	July 2016	Bahrain Lebanon MID AMC	YH MS/EK MN	Completed On 3/5/2016
15	Place the AMHS link into operation between Cairo and Beirut COM centers, and updating the Routing tables.	Aug 2016 April 2017	Egypt Lebanon MID AMC	AF/TZ/MR MS/EK MN	completed

16	Evaluate the Trunks connections bandwidth and increase it if required between (Bahrain, Beirut, Cairo and Jeddah).	2020	Bahrain Beirut Cairo Jeddah	YH MS/EK AF/TZ IM	Depends on testing of digital data exchanged Beirut and Cairo increased the bandwidth to 128 kbps
<i>The AMHS Interconnection with EUR Region Depends on Nicosia and Athens – pending SITA Type X transition</i>					
17	Establish Cairo – Tunis IP Network.	March2016 July 2016		AF/TZ/MR IB/MA	completed
18	Establish Nicosia – Beirut IP Network.			MS/EK	completed
19	Establish Nicosia – Jeddah IP Network.	Dec 2016		IM	
20	Establish Bahrain – Nicosia IP Network.	Dec 2016		YH	
21	Establish Cairo – Athens IP Network.	Dec 2016		AF/TZ/MR	completed
22	Perform the Interoperability test between Cairo and Tunis COM Centers.	April 2016 August 2016		AF/ /MR IB/MA	Completed
23	Perform the pre operational test between Cairo and Tunis COM Centers.	Q3 2016		AF/ /MR IB/MA	Completed
24	Place the AMHS link into operation between Cairo and Tunis COM Centers, and updating the Routing tables.	Aug 2016		AF/ /MR IB/MA	completed
25	Perform the Interoperability test between Athens and Cairo COM Centers.	Mar 2017		AF/TZ/MR IB/MA	completed
26	Perform the Interoperability test between Bahrain and Nicosia COM Centers.	Q1 2017		YH	
27	Perform the Interoperability test between Nicosia and Jeddah COM Centers.	Q1 2017		IM	
28	Perform the Interoperability test between Nicosia and Beirut COM Centers.	Q1 2017		MS/EK	completed
29	Perform the Pre-operational test between Athens and Cairo COM Centers.	Mar 2017		AF/TZ/MR	completed
30	Perform the Pre-operational test between Bahrain and Nicosia COM Centers.	Q1 2017		YH	
31	Perform the Pre-operational test between Nicosia and Beirut COM Centers.	Q1 2017		MS/EK	completed
32	Perform the Pre-operational test between Nicosia and Jeddah COM Centers.	Q1 2017		IM	

33	Place the AMHS link into operation between Athens and Cairo COM Centers, and updating the Routing tables.	Q1 2017		MIDAMC AF/ /MR	Completed
34	Place the AMHS link into operation between Bahrain and Nicosia COM Centers, and updating the Routing tables.	Q1 2017		MID AMC YH	Completed
35	Place the AMHS link into operation between Nicosia and Jeddah COM Centers, and updating the Routing tables.	Q1 2017		MID AMC IM	
36	Place the AMHS link into operation between Nicosia and Beirut COM Centers, and updating the Routing tables.	Q1 2017		MS/EK	
37	Evaluate the inter-region connections bandwidth and increase it if required.	Q1 2021		MID AMC	
38	Transition of all regional AFTN/CIDIN Connections to AMHS.	Q4 2020	All MID States		2 CIDIN connections between Bahrain and UAE, removal in progress Bahrain and Saudi arabia
